

Project Summary

Project Name: Leek Creek Transmission Line & Interstate 40 Utility Relocation
Project Status: Complete

Project Number: 21-10-C1
Today's Date: October 12, 2023

Project Engineer: Austin Percy
Staff Contact Name: Lance McAvoy

Project Contractor: Crawford Construction Company, Inc.
Staff Contact Phone: (479) 494-3908

Notice to Proceed Issued:
 4/20/2023

Contact Breakdown		
	Dollar Amount	Contract Time (Days)
Original Contract Amount:	\$755,500.00	60
Change Order(#1):	\$0.00	61
Change Order(#2):	-\$23,030.59	0
Total Change Orders:	-\$23,030.59	61
Adjusted Contract:	\$732,469.41	121

Contract Payment Breakdown		
	Dollar Amount	
Adjusted Contract Amount	\$732,469.41	
Previous Payments	\$323,864.65	
Final Payment Amount:	\$0.00	
Contract Balance Remaining	\$408,604.76	55.78%

Final Payment Breakdown	
Total Work Installed This Payment	\$408,604.76
Retainage Withheld This Payment	\$0.00
Liquidated Damages	\$0.00
Final Payment Amount	\$408,604.76

Final Comments:

Contract completed 3% below contract amount. (Less encasement was required than originally anticipated, and City acquired excess materials from project.)